

Weekly Construction Summary

Week of 02/25/2024

Construction Summary

Site work only on Wednesday this week.

On Wednesday (02/28), HELCO crews removed the transformer from the CSO site.

Work on the site is anticipated to resume in the beginning of April.



INDEPENDENT DECOMMISSIONING PROJECT MANAGER PROJECT DIARY

DATE : Wednesday, February 28, 2024

WEATHER: Suitable For All Planned Work

PROJECT TITLE: **Caltech Submillimeter Observatory Decommissioning**

Work Hours:

At CSO, clear, light wind. Temp at 8:30am 35F. Up to low 40s in the afternoon, with increasing wind and light clouds.

Report By: **Shawn Gardner**

Arrv: **0800**

Dep: **1400**

Monitors on Site:	Cultural - Ron Mitchell Construction - Karl Halemano
Work Items	Location & Description of Work/Activities
Demolition	<p>Cutural orientation for HELCO et.al. was held at HP at 0800. Ended by 0830, and personnel headed up the Mauna.</p> <p>Crews arrived at summit ~0900. HELCO crews worked at CSO, as well as electrical boxes at JCMT and Batch Plant area. At CSO, HELCO personnel cut cables in the pullbox by the road, disconnecting the CSO transformer from the main lines. The transformer was removed from the concrete pad to the flatbed truck, and the cables were pulled out of the conduits.</p> <p>Leleiwi disconnected the cables from the panel in the CSO support building, and the cables connecting the panel and transformer were also removed.</p> <p>Stewart Hunter and Simon Radford were onsite for the whole operation.</p>

WORK FORCE & EQUIPMENT

NAME	POS	HR	Company	EQUIPMENT	MODEL/TYPE	HR
Jon Steen	PM	6	GBI	HELCO - crane truck, flatbed truck, bucket truck, crew trucks		
Cody Brown	PE	6	GBI			
Gary Fujii	Foreman	6	Leleiwi Elec.			
Ronald Lee	Crew	6	Leleiwi Elec.			
Ryerson Andrade	Crew	6	Leleiwi Elec.			
Wayne Rubio	Lead Foreman	6	HELCO			
K. Hanohano	Foreman	6	HELCO			
A. Rosehill	Foreman	6	HELCO			
10 Linemen/Helpers	Crew	6	HELCO			
Nicholas Velazquez	Flagger	6	Aloha Security			
A. Saradpon-Hill	Flagger	6	Aloha Security			
Katherine Lorenzo	Flagger	6	Aloha Security			
M. Larga	Flagger	6	Aloha Security			

Signed by: 

Reviewed by: Shawn Gardner

Date 2/28/2024



^ 9:01am - personnel arriving at CSO



^ 10:57am - prepping to cut cables at pullbox



^ 12:25pm - work in pullbox complete



^ 12:31pm - removing transformer from pad to truck



^ 12:34pm - pulling cables from the conduits



^ 1:13pm - work complete at CSO