

Weekly Construction Summary

Week of 9/3/2023

Construction Summary

Disassembly of the telescope was pending the arrival of the 120-ton crane, which was delivered on Friday.

Disassembly work is scheduled to restart on Monday (9/11/23).



INDEPENDENT DECOMMISSIONING PROJECT MANAGER PROJECT DIARY

DATE : Friday, September 8, 2023

WEATHER: Suitable For All Planned Work
At CSO, clear, light wind. PM temp in mid 50s.
PM, lower elevation of road had fog.

PROJECT TITLE: Caltech Submillimeter Observatory Decommissioning

Work Hours:

Arrv: 0800

Dep: 1500

Report By: Shawn Gardner

Monitors on Site:	Cultural -
Work Items	Location & Description of Work/Activities
Telescope removal	120-ton crane was delivered to the site, parked on paved area, leveled, and counterweights installed. Lowboy and crane passed HP at 11:45, and arrived at site at 2:40. Delivery crew left site at 3:55.

WORK FORCE & EQUIPMENT

NAME	POS	HR	Company	EQUIPMENT	TYPE	HR
Bill Johnson		8		Pasha Container	20 ft	Onsite
Rick	Crew	8		Container	40 ft	Onsite
George	Crew	8		Telehandler, JLG Skytrak	10054	Onsite
Sayer	Crew	8		Manlift, Genie	Z-62/40	Onsite
				Crane, Grove 120 ton	GMK5120B	Onsite
Alan Paiva	Operator	1.5	Isemoto			
delivery crew		1.5	Isemoto			

Signed by: 

Reviewed by: Shawn Gardner

Date: 9/8/2023

INDEPENDENT DECOMMISSIONING PROJECT MANAGER PROJECT DIARY

DATE : Friday, September 8, 2023

PROJECT TITLE: **Caltech Submillimeter Observatory Decommissioning**

Report By: **Shawn Gardner**

WEATHER: Suitable For All Planned Work
At CSO, clear, light wind. PM temp in mid 50s.
PM, lower elevation of road had fog.

Work Hours:
Arrv: **0800**
Dep: **1500**

PHOTOS (full resolution and additional photos archived)

