



INDEPENDENT DECOMMISSIONING PROJECT MANAGER PROJECT DIARY

DATE : Friday, August 26, 2022
(Day of the Week)

PROJECT TITLE: **CALTECH SUBMILLIMETER OBSERVATORY
DECOMMISSIONING**

BY: William Wanner

Work Hours:
Arrv: **800**
Dep: **1430**

WEATHER : Good For All Planned Work

<input checked="" type="checkbox"/> Clear-pm	<input type="checkbox"/> Light Showers am
<input type="checkbox"/> Partly Cloudy	<input type="checkbox"/> Passing Rains-am
<input type="checkbox"/> Cloudy-pm	<input type="checkbox"/> Rain - am
<input type="checkbox"/> Overcast	<input type="checkbox"/> Windy

Work Items	Location & Description of Work
Moving approx 500 inventoried items from CSO for shipment to Caltech and Chile	<p>IDPM Pedro Foronda on leave, thus William Wanner(WW) substituting as approved alternate IDPM thru 05SEP2022.</p> <p>Work Observed: 0830-1230Hrs Kona Transport moving crew continues packing designated items from telescope bay and 2nd floor storerooms and offices into carboard boxes and large wooden crates. One truckload of scrap metal removed to be recycled at Keaaau center. Finished work and confirmed site to be clean, no discharge, no litter, no spills, and left in condition when arrived. Plan to resume moving Monday at 0800 Hrs.</p> <p>1100 - 1345 Hrs American Electric electrician onsite to troubleshoot non-functioning azimuth and elevation motors for the telescope. Was resolved and telescope now 1deg below vertical.</p> <p>Directions Given (Arron-foreman): Yesterday's Invasive Species validation forms for Kona Transport trucks still valid today but will need renewal next Monday.</p> <p>Misc. Notes: Bill Johnson(BJ) reported approximately 90% of the 500 inventoried items to be moved are complete. BJ set temp posts and wire with "Danger" signs across the CSO site entry to prevent unauthorized entry during decommissioning work.</p>

WORK FORCE & EQUIPMENT

NAME	POS	HR		NAME	POS	HR	EQUIPMENT	TYPE	HR
Arron	Foreman	4	Kona Transport				Flatbed Trk	18000#GVW	4
5ea	Lab	4	Kona Transport				Flatbed Trk	18000#GVW	4
							Pasha Container	20 ft	Onsite
							Container	40 ft	Onsite
	Electrician	3	American Electric						

Signed by: 

Reviewed by: William Wanner, PE Date 8/26/2022



INDEPENDENT DECOMMISSIONING PROJECT MANAGER PROJECT DIARY

DATE : Friday, August 26, 2022
(Day of the Week)

PROJECT TITLE: CALTECH SUBMILLIMETER OBSERVATORY
DECOMMISSIONING
BY: William Wanner

Work Hours:
Arrv: 800
Dep: 1430

WEATHER : Good For All Planned Work
☒ Clear-pm ☐ Light Showers am
☐ Partly Cloudy ☐ Passing Rains-am
☐ Cloudy-pm ☐ Rain - am
☐ Overcast ☐ Windy

PHOTOS *(full resolution photos archived)*

