



## INDEPENDENT DECOMMISSIONING PROJECT MANAGER PROJECT DIARY

DATE : Thursday, August 25, 2022  
(Day of the Week)

PROJECT TITLE: **CALTECH SUBMILLIMETER OBSERVATORY  
DECOMMISSIONING**

BY: William Wanner

Work Hours:  
Arrv: **1015**  
Dep: **1700**

WEATHER : Good For All Planned Work

<input checked="" type="checkbox"/> Clear-pm	<input type="checkbox"/> Light Showers am
<input type="checkbox"/> Partly Cloudy	<input type="checkbox"/> Passing Rains-am
<input type="checkbox"/> Cloudy-pm	<input type="checkbox"/> Rain - am
<input type="checkbox"/> Overcast	<input type="checkbox"/> Windy

Work Items	Location & Description of Work
Moving approx 500 inventoried items from CSO for shipment to Caltech and Chile.	<p>IDPM Pedro Foronda on leave, thus William Wanner(WW) substituting as as approved alternate IDPM thru 05SEP2022. AECOM received request on Wed 24AUG to monitor moving work on Thurs/Fri. Arrive HILO (ITO) 0730 and arrive onsite at CSO 1015. Meet Caltech project management consultant Bill Johnson (Mobile 303-249-5786) at 1030Hrs. Kona Transport moving crew arrives 1045 Hrs.</p> <p><b>Work Observed:</b> Kona Transport moving crew packing designated items from telescope bay and 2nd floor storerooms and offices into carboard boxes and large wooden crates. Crew finished work and departed 1530 Hrs. Site confirmed to be clean, no discharge, no litter, no spills, and site left in condition when arrived. Plan to resume moving tomorrow Friday at 0800 Hrs.</p> <p><b>Directions Given (Arron-foreman):</b> Checked and recorded Invasive Species check validation forms for trucks. Maunakea rangers also checked and will be valid for 4 calendar days.</p> <p><b>Misc. Notes:</b> WW stayed on site as safety monitor for Bill Johnson until departure at 1700 Hrs.; No visitors allowed on site except Manakea ranger "Oscar" WW lodged at Hale Puhaku.</p>

### WORK FORCE & EQUIPMENT

NAME	POS	HR	NAME	POS	HR	EQUIPMENT	TYPE	HR
Arron	Foreman	5	Kona Transport			Flatbed Trk	18000#GVW	5
Tea	Lab	5	Kona Transport			Flatbed Trk	18000#GVW	5
						Pasha Container	20 ft	Onsite
						Container	40 ft	Onsite

Signed by: 

Reviewed by: William Wanner, PE Date 8/25/2022



## INDEPENDENT DECOMMISSIONING PROJECT MANAGER PROJECT DIARY

DATE : Thursday, August 25, 2022  
(Day of the Week)

PROJECT TITLE: **CALTECH SUBMILLIMETER OBSERVATORY  
DECOMMISSIONING**

BY: William Wanner

Work Hours:  
Arrv: 1015  
Dep: 1700

WEATHER : Good For All Planned Work

<input checked="" type="checkbox"/> Clear-pm	<input type="checkbox"/> Light Showers am
<input type="checkbox"/> Partly Cloudy	<input type="checkbox"/> Passing Rains-am
<input type="checkbox"/> Cloudy-pm	<input type="checkbox"/> Rain - am
<input type="checkbox"/> Overcast	<input type="checkbox"/> Windy

### PHOTOS (full resolution photos available on request)

