



INDEPENDENT DECOMMISSIONING PROJECT MANAGER (IDPM) WEEKLY REPORT

WEEK ENDING: Friday, September 23, 2022

PROJECT TITLE: CALTECH SUBMILLIMETER OBSERVATORY DECOMMISSIONING

BY: Pedro Foronda


WEATHER : Good For All Planned Work


- | | |
|--|---|
| <input checked="" type="checkbox"/> Clear-pm | <input type="checkbox"/> Light Showers am |
| <input type="checkbox"/> Partly Cloudy | <input type="checkbox"/> Passing Rains-am |
| <input type="checkbox"/> Cloudy-pm | <input type="checkbox"/> Rain - am |
| <input type="checkbox"/> Overcast | <input type="checkbox"/> Windy |

Work Items	
PACKING AND MOVE OUT	9/21/22 (Wed) 0830-1230 Hrs. Kona Transport crew (3ea) packing electronic equipment in foam lined wooden crates. Prior to the start of work: Verified approved Invasive Species Inspection Certificate No. 01153 for Truck License No. 281HEH as current. No Cultural Monitor or Archaeologist required for this work. Directions Given: None Misc. Notes: Bill Johnson was working inside the observatory.
	9/22/22 (Thurs) 0830-1230 Hrs. Kona Transport (KT) crew (3ea) continued and completed packing electronic equipment in foam lined wooden crate. Crate too small and will be re-packed at KT base yard. Prior to the start of work: Verified approved Invasive Species Inspection Certificate No. 01153 for Truck License No. 281HEH as still current. No Cultural Monitor or Archaeologist required for this work. Directions Given: None Misc. Notes: Bill Johnson was working inside the observatory.

WORK FORCE & EQUIPMENT

NAME	POS	HR		NAME	POS	HR	EQUIPMENT	TYPE	HR
Aaron Fujiwa		4 hours on site	Kona Transport				Trk GVWR18000	Ford 550	4
Cason Arriola		4 hours on site	Kona Transport						
Austin Raimund		4 hours on site	Kona Transport						

Signed by: 
Pedro Foronda, P.E.

Reviewed by: 
William Wanner, P.E. , CCM

Date 9/27/2022



INDEPENDENT DECOMMISSIONING PROJECT MANAGER (IDPM) WEEKLY REPORT

WEEK ENDING: Friday, September 23, 2022

PROJECT TITLE: CALTECH SUBMILLIMETER OBSERVATORY DECOMMISSIONING

BY: Pedro Foronda

WEATHER : Good For All Planned Work

- | | |
|--|---|
| <input checked="" type="checkbox"/> Clear-pm | <input type="checkbox"/> Light Showers am |
| <input type="checkbox"/> Partly Cloudy | <input type="checkbox"/> Passing Rains-am |
| <input type="checkbox"/> Cloudy-pm | <input type="checkbox"/> Rain - am |
| <input type="checkbox"/> Overcast | <input type="checkbox"/> Windy |

PHOTOS (full resolution photos archived)



2022-09-21 CREW TRUCK DEPARTING WITH COVERED CRATES



INDEPENDENT DECOMMISSIONING PROJECT MANAGER (IDPM) WEEKLY REPORT

WEEK ENDING: Friday, September 23, 2022

PROJECT TITLE: CALTECH SUBMILLIMETER OBSERVATORY DECOMMISSIONING

BY: Pedro Foronda

WEATHER : Good For All Planned Work

- | | |
|--|---|
| <input checked="" type="checkbox"/> Clear-pm | <input type="checkbox"/> Light Showers am |
| <input type="checkbox"/> Partly Cloudy | <input type="checkbox"/> Passing Rains-am |
| <input type="checkbox"/> Cloudy-pm | <input type="checkbox"/> Rain - am |
| <input type="checkbox"/> Overcast | <input type="checkbox"/> Windy |

INVASIVE SPECIES INSPECTION CERTIFICATE No. 01153

OMKM
Office of Maunakea
Management

APPROVED

Delivery is: _____

Date and Time: 9/20/22 11:30 am Inspector: J. Miyashiro

Expiration date and time: 9/24/22 11:30 am Inspection location: Kona Trm

Destination: Summit Facility/Representative: SLM

Vehicle Lic/Descrip: 281 HET Concerns identified: none

Cargo Description: _____ Remediation taken: none

Bait used? Yes ☐ No ☒ Rush inspection? ☒ Yes ☐ No

DELIBERATE NON-COMPLIANCE **NON-COMPLIANCE (UNAWARE)**

This certificate is proof that the inspection is valid for the stated vehicle, cargo, destination, and time of inspection.
Drivers should keep this certificate in vehicle when making delivery.
For more information please visit: www.malamamaunakea.org/inspections/

INVASIVE SPECIES INSPECTION CERTIFICATE NO. 01153



INDEPENDENT DECOMMISSIONING PROJECT MANAGER (IDPM) WEEKLY REPORT

WEEK ENDING: Friday, September 23, 2022

PROJECT TITLE: CALTECH SUBMILLIMETER OBSERVATORY DECOMMISSIONING

BY: Pedro Foronda

WEATHER : Good For All Planned Work

- | | |
|--|---|
| <input checked="" type="checkbox"/> Clear-pm | <input type="checkbox"/> Light Showers am |
| <input type="checkbox"/> Partly Cloudy | <input type="checkbox"/> Passing Rains-am |
| <input type="checkbox"/> Cloudy-pm | <input type="checkbox"/> Rain - am |
| <input type="checkbox"/> Overcast | <input type="checkbox"/> Windy |



2022-09-22 EQUIPMENT COULD NOT FIT INTO FOAM LINED CRATE